e Department of Ecology does not warranty the data and or information on this well report.

WATER WELL REPORT

DEPARTMENT OF ECOLOGY State of Washington

Notice of Intent No. WE50792

Unique Ecology Well ID Tag No. BLY733

Site Well Name (if more than one well):

Water Right Permit/Certificate No.

Property Owner Name KONSTANTINS LISKOVS

Well Street Address 4209 FANTASY COURT

City LOON LAKE County STEVENS

Tax Parcel No. 0876713

Was a variance approved for this well? ☐ Yes ☒ No

If yes, what was the variance for?

Location (see instructions on page 2): ☐ WWM or ☒ EWM

SE ¼-¼ of the SE ¼; Section 30 Township 30 Range 41

Latitude (Example: 47.12345) 48.06399

Longitude (Example: -120.12345) -117.67341

Type of Work:
☒ Construction
☐ Decommission ⟹ Original installation NOI No.

Proposed Use: ☒ Domestic ☐ Industrial ☐ Municipal ☐ Dewatering ☐ Irrigation ☐ Test Well ☐ Other

Construction Type: ☒ New well ☐ Alteration ☐ Deepening ☐ Other

Method: ☐ Driven ☐ Jetted ☐ Cable Tool ☐ Dug ☒ Air- ☐ Mud-Rotary

Dimensions: Diameter of boring 6 in., to 480 ft.
Depth of completed well 480 ft.

Construction Details:

Casing	Liner	Diameter	From	To	Wall Thickness	Steel	PVC	Welded	Thread
☒	☐	6 in.	+1	39	in.	☒	☐	☒	☐
☐	☒	4 in.	20	480	in.	☐	☒	☐	☐
☐	☐	in.			in.	☐	☐	☐	☐
☐	☐	in.			in.	☐	☐	☐	☐

Perforations: ☒ Yes ☐ No Type of perforator used SKILSAW
No. of perforations 70 Size of perforations 1/8 in. by 7 in.
Perforated from 420 ft. to 480 ft. below ground surface

Screens: ☐ Yes ☒ No ☐ K-Packer ⟹ Depth ft.
Manufacturer's Name
Type Model No.
Diameter in. Slot size in. from ft. to ft.
Diameter in. Slot size in. from ft. to ft.

Sand/Filter pack: ☐ Yes ☒ No Size of pack material in.
Materials placed from ft. to ft.

Surface Seal: ☒ Yes ☐ No To what depth? 39 ft.
Material used in seal BENTONITE & CASING
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? Depth of strata
Method of sealing strata off

Pump: Manufacturer's Name Type:
H.P. Pump intake depth: ft. Designed flow rate: gpm

Water Levels: Land-surface elevation above mean sea level ft.
Stick-up of top of well casing ft. above ground surface
Static water level 134 ft. below top of well casing Date 06/27/2023
Artesian pressure lbs. per square inch Date
Artesian water is controlled by (cap, valve, etc.)

Well Tests:
Was a pumping test performed? ☒ No ☐ Yes ⟹ by whom?
Yield gpm with ft. drawdown after hrs.
Yield gpm with ft. drawdown after hrs.
Yield gpm with ft. drawdown after hrs.

Recovery data (time = zero when pump is turned off – water level measured from well top to water level)

Time	Water Level	Time	Water Level	Time	Water Level

Date of pumping test
Bailer test gpm with ft. drawdown after hrs.
Air test 8 gpm with stem set at 479 ft. for 1 hrs. Date 06/27/2023
Artesian flow gpm
Temperature of water °F Was a chemical analysis made? ☐ Yes ☒ No

Driller's Log/Construction or Decommission Procedure
Formation: Describe by color, character, size of material and structure, and the kind and nature of the material in each layer penetrated, with at least one entry for each change of information. Use additional sheets if necessary.

Material	From	To
TOP SOIL	0	2
SAND AND GRAVEL	2	6
GRAVEL	6	36
GRANITE SALT & PEPPER MEDIUM	36	340
GRANITE SALT & PEPPER SOFT	340	354
GRANITE MEDIUM	354	462
FRACTURE W/ WATER	462	465
GRANITE MEDIUM	465	480

RECEIVED
DEPARTMENT OF ECOLOGY
AUG 09 2023
WATER RESOURCES PROGRAM
EASTERN REGIONAL OFFICE

Start Date 06/23/2023 Completed Date 06/27/2023

WELL CONSTRUCTION CERTIFICATION: I constructed and/or accept responsibility for construction of this well, and its compliance with all Washington well construction standards. Materials used and the information reported above are true to my best knowledge and belief.

☒ Driller ☐ Trainee ☐ PE – Print Name BRIAN SCHAEFER
Signature
License No. 3325
IF TRAINEE: Sponsor's License No.
Sponsor's Signature

Drilling Company FOGLE PUMP & SUPPLY, INC.
Address 112 W 1ST STREET
City, State, Zip DEER PARK, WA 99006
Contractor's Registration No. FOGLEPS095L4 Date 06/27/2023